

**CASE NO.** 76118  
**SALES ORDER** SO69201  
**ORDER DATE** 1/8/2024

**CASE TYPE** Electrical Private - Service PPM  
**CASE DETAILS** 12 of 21

## CUSTOMER DETAILS

**CUSTOMER** HOLI001 HOLIDAY INN (HOLI001) HOLIDAY INN  
**ADDRESS** 28 -32 O CONNELL STREET  
DUBLIN 1  
Ireland

## ASSET DETAILS

**ASSET NAME** Holiday Inn O Connell St  
**ADDRESS** O Connell Street, Dublin, ,

## PARTS & CHARGES

QUANTITY	ITEM	DESCRIPTION
1	SERVICEFA	Fire Alarm Service

## TASK NO. 4832211

**SERVICE DATE:** 29/8/2024

**TECHNICIAN:** Mick Martin

**TASK TYPE:** Site Visit

**RESULT** FOLLOW UP  
Job Completed

## ACTIONS COMPLETED DURING SERVICE

Quarterly service of fire alarm system, 3rd-2nd and 1st floor bedrooms tested, all devices tested in good working order. Full report on nimbus. Panel batteries checked. No output test by request, client did test on 28/8 nothing to report. System reset and left in healthy condition. 30x minute test completed on emergency lighting system, full report of failures supplied to client. Disabled refuge system checked all points and locations checked. Handset needs to be replaced as intermittent reception on this occasion.

## Fire Alarm System

**ASSET:** Holiday Inn O Connell St

Were there any faults on the system before the service commenced	No
Entries in the logbook were checked	Yes
Event logs checked on the fire alarm panels	Yes
False alarm reports were investigated and corrective actions communicated to the client	
Fire panel alarm functions and controls were checked	Yes
Standby batteries and connections were checked	Yes
Manual call points and detectors were checked in accordance with current IS3218 standard	Yes
Sounders & VADs were tested and verified	No
ARC link to the monitoring station was tested and verified	N/A
Client has been notified of links to third party equipment and the tests required	Yes
Alternations (if any) to the fire detection and alarm system since the last service has been documented	N/A
Structural and occupancy alternations (if any) to the building layout which affect the FDAS has been documented	N/A
All zones are clearly identified	Yes
A zone chart is fitted beside the fire panel	Yes
A model D2 fire detection and alarm system certificate is in place and has been updated	Yes
Logbook has been updated	Yes
A model D1 Fire detection and alarm system certificate has been issued	Yes
Fire alarm system returned to normal operating mode on departure	Yes
Recommendation were made (if yes list in body of report)	N/A

## Emergency Lighting System

ASSET: Holiday Inn O Connell St

Entries in Logbook checked	Yes
There is a suitable test facility (CTU) for simulating failure of supply	Yes
A 30 minute duration test was completed in accordance with the current IS3217 standard	Yes
A 180 minute duration test was completed in accordance with the current IS3217 standard	No
Status LED's on the emergency light fittings were checked after completing the duration test	Yes
Structural and occupancy alterations (if any) to the building layout which affects the emergency lighting have been documented	N/A
Emergency exit signs are in maintained operation mode	Yes
Emergency exit signs clearly and unambiguously indicate direction of escape	Yes
Emergency lighting system model schedule for periodic inspections, tests and servicing due dates were updated	No
Emergency lighting system report for inspection, testing and servicing were completed	Yes
Emergency lighting system certificate for annual inspection and testing were completed	N/A
Logbook has been updated	Yes
Recommendations were made (if yes, list in body of report)	Yes

## Disabled Refuge System

ASSET: Holiday Inn O Connell St

Panel alarm functions and controls were checked	Yes
Standby batteries and connections were checked	Yes
All refuge outstations were checked for damage and remain unobstructed and conspicuous	Yes
Communications were tested from each outstation to the master panel	Yes
Recommendation were made (if yes list in body of report)	Yes

## SIGN OFF

Customer: David

Customer signature not entered

---