

General Maintenance

Client Name	Holiday Inn Express Dublin City Centre	Job No	206
Client Site	Findlater House Ltd 28-32 O'Connell Street Dublin 1 D01 T2X2		
Client Contact	Darren Murray		
Date	15/03/2024	PPM Visit	1 of 2
Asset No		Plant Item	
Comments		Satisfactory	No
Requires Attention			
Repair Required	No		
Engineers Name	Tadhg Duffy	Engineers Signature	T. Duffy



## General Maintenance

Client Name	Holiday Inn Express Dublin City Centre	Job No	206
Client Site	Findlater House Ltd 28-32 O'Connell Street Dublin 1 D01 T2X2		
Client Contact	Darren Murray		
Date	15/03/2024	PPM Visit	1 of 2

Asset No	021	Plant Item	Mcc panel
Comments	Ppm carried out on Mcc panel located in plant room. Checked and tightened electrical connections, 400v, 125amp, 3 phase panel, 230v/24v control Panel is in good condition with no faults. Clean and tidy aswell as wiring diagrams inside.	Satisfactory	Yes
Requires Attention	No		

Repair Required	No		
Engineers Name	Tadhg Duffy	Engineers Signature	T. Duffy

