

<b>CUSTOMER:</b>	Holiday Inn Main Entrance	<b>ENGINEER:</b>	LT/Gr
<b>SYSTEM:</b>	Bi-Part Sliding	<b>DATE:</b>	27/01/2025
<b>LOCATION:</b>	Main Entrance inside	<b>WORKSHEET NO.</b>	41541
<b>DOOR MAKE:</b>	Gilgen		
<b>DOOR TYPE:</b>	SLA-X		

<b>Control Card/Box</b>	<b>Checked</b>		<b>Checked</b>
Visual Inspection	OK	Cable Plugs/Sockets	OK
Main Power	OK	Cables Secure and Tidy	OK
Battery Back Up	OK	Relays/Contractors	OK
Terminal Connections	OK	Bedis/Bedix	OK
<b>Section 2</b>			
<b>Drive System</b>	<b>Checked</b>		<b>Checked</b>
Visual Inspection	OK	UBO Pulley	OK
Drive Belt /Chain	OK	Track Clean	OK
Trolleys	OK	Floor Guides	OK
Motor Gearbox	OK	Fixings (bolts/screws/etc)	OK
<b>Section3</b>			
<b>Internal Sensors</b>		<b>External Sensors</b>	
<b>Activation Sensor Type</b>	HR100-CT	<b>Activation Sensor Type</b>	HR100-CT
Beam Depth Straight Approach	1.5 m	Beam Depth Straight Approach	1.5 m
<b>Left Sidescan Sensor Type</b>	N/A	<b>Right Sidescan Sensor Type</b>	N/A
Left Sidescan-Act or Creep	N/A	Right Sidescan-Act or Creep	N/A
<b>Presence Sensors Type</b>	HR100-CT	<b>Presence Sensors Type</b>	HR-100CT
Presence Field Depth from Door	0.2 m	Presence Field Depth from Door	0.2 m
Presence Reset Time	1 sec	Presence Reset Time	1 sec
Push Button/Keyswitch	N/A	Push Button/Keyswitch	N/A
Digipad/Access Control	N/A	Digipad/Access Control	N/A
<b>Section 4</b>			
<b>Safety Elements</b>	<b>Checked</b>		<b>Checked</b>
Fire Alarm Connection	OK	Break Glass Unit	OK
Photocells	N/A	Emergency Open/Stop/Close	N/A
<b>Section5</b>			
<b>Door Settings</b>	<b>Checked</b>		<b>Checked</b>
Open Speed	0.7 m/s	Hold Open Time	5 secs
Closing Speed	0.4 m/s	Summer Setting	80 %
<b>Section 6</b>			
<b>Miscellaneous</b>	<b>Checked</b>		<b>Checked</b>
		Glazing/Door Condition	OK
Electric Locking	OK	Safety Chains	OK
Electric Lock Manual Release	N/A	Finger Traps	OK
Pocket Screens	OK	Body Traps	OK
Barriers	N/A	Signage	OK
Cycles	2.2Million		

**Comments/Remedial Work Required**

door is working well but the top frame is making a cracking sound due to mechanical wear and tear .  
no special reccomendations

**Engineers Signature:**

Ger R

**Customers Signature:**