



SERVICE & MAINTENANCE

AHU

Client Name	Holiday Inn Express Dublin City Centre	Job No	206
Client Site	Austinbrook Ltd 28-32 O'Connell Street Dublin 1 D01 T2X2		
Client Contact	Darren Murray		
Date	21/08/2023	PPM Visit	2 of 2

Asset No	02 AHU 2	Asset Location	Plant Room
Make	Salda	Model	Smart Air 2KR SW50R
Year	2016		

Maintenance Report

1. AHU Control Temp set	18°C	10. Panel filter sizes & list	420x380x100 X4 M/F	
2. AHU Control By	Return	11. Panel filter condition	New, replaced during ppm	
3. Actual Supply Air Temp	21C	12. Panel filter change	Yes replaced with spares onsite	
4. Actual Return Air Temp	24.0°C	13. Bag filer sizes & list	420x380x460 Deep X4	
5. Doors and Seals Condition	Ok	14 Bag filter Conditions	New, replaced during ppm	
6. All Coil Conditions	Good condition	15. Bag filter Changed	Yes replaced with spares onsite	
7. All 3port valve operating ok?	N/A	16. Condensate drain tested and primed?	N/A	
8. Heating Coil Source	Heating Batteries	17. Frost protection set point and tested	N/A	
9. Cooling Coil Source	N/A	18. All Dampers tested and operating ok?	Ok	
Supply Fan		Extract Fan		
Operati	ng Details	Operatir	ng Details	
19 Design motor running current	1.69A	19 Design motor running current	1.69A	
20. Overload set	Vsd@ 45hz	20. Overload set	Vsd @45hz	
21. Actual motor running current	L1 1.02A Amps	21. Actual motor running current	L1 1.03A Amps	
	L2 1.05A Amps		L1 1.04A Amps	
	L3 1.04A Amps		L1 1.04A Amps	
22. Variable Speed	Yes	22. Variable Speed	VSD	
23. Running	100%%	23. Running	90% %	
24. Fan Condition	Good condition	24. Fan Condition	Good condition	
25. Bearing greased	No	25. Bearing greased	No	
26. Bearing OK	Ok	26. Bearing OK	Yes	
27. Drive Belts Changed	Direct drive	27. Drive Belts Changed	Direct drive	
28. Drive Belt list and size	N/A	28. Drive Belt list and size	N/A	
Engineer Comments				

Checked operation of the ahu, checked filter condition - poor, needed to be replaced. Replaced filters with spares onsite, Checked fans and tightened electrical connections
Checked thermal wheel and heater battery
Cleaned chambers, operating correctly

Repair Required	No		
Engineers Name	Des Cleere	Engineers Signature	De Cam



















SERVICE & MAINTENANCE

AHU

Client Name	Holiday Inn Express Dublin City Centre	Job No	206
Client Site	Austinbrook Ltd 28-32 O'Connell Street Dublin 1 D01 T2X2		
Client Contact	Darren Murray		
Date	21/08/2023	PPM Visit	2 of 2

Asset No	001 AHU 1	Asset Location	1st Flr Roof
Make	Salda	Model	SmartAir
Year	4-KR SW50N		

Maintenance Report

	Mantena	ioe report		
1. AHU Control Temp set	18°C	10. Panel filter sizes & list	575x610x100 X 2 M/F	
2. AHU Control By	Supply	11. Panel filter condition	New, replaced during ppm	
3. Actual Supply Air Temp	18°C	12. Panel filter change	Yes	
4. Actual Return Air Temp	N/A	13. Bag filer sizes & list	610x570x460 deep x2	
5. Doors and Seals Condition	Good	14 Bag filter Conditions	New replaced during ppm	
6. All Coil Conditions	Good	15. Bag filter Changed	Yes	
7. All 3port valve operating ok?	N/A	16. Condensate drain tested and primed?	N/A	
8. Heating Coil Source	Batteries	17. Frost protection set point and tested	N/A	
9. Cooling Coil Source	N/A	18. All Dampers tested and operating ok?	Yes	
Supply Fan		Extract Fan		
Operatir	ng Details	Operatin	g Details	
19 Design motor running current	4.8A	19 Design motor running current	N/A	
20. Overload set	Vsd @50hz	20. Overload set	N/A	
21. Actual motor running current	L1 2.00A Amps	21. Actual motor running current	L1 N/A Amps	
	L2 2.08A Amps		L1 N/A Amps	
	L3 2.02A Amps		L1 N/A Amps	
22. Variable Speed	Yes	22. Variable Speed	N/A	
23. Running	100%%	23. Running	N/A%	
24. Fan Condition	Good conditon	24. Fan Condition	N/A	
25. Bearing greased	No	25. Bearing greased	N/A	
26. Bearing OK	Yes	26. Bearing OK	N/A	
27. Drive Belts Changed	Direct drive	27. Drive Belts Changed	N/A	
28. Drive Belt list and size	N/A	28. Drive Belt list and size	N/A	
Engineer Comments				

Checked operation of the ahu, checked filter condition - poor, needed to be replaced. Replaced filters with spares onsite, Checked fans and tightened electrical connections Cleaned chambers, operating correctly

Repair Required	No		
Engineers Name	Des Cleere	Engineers Signature	De Clam













